## Plant Status of Fukushima Daiichi Nuclear Power Station

October 26, 2011
Tokyo Electric Power Company

#### <Draining Water on Underground Floor of Turbine Building (T/B)>

Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility

16:11 Evaporative Concentration Facility has started full operation.

# [Treatment Facility]

∙6/17	20:00	Full operation started.
·6/24	12:00	Treatment started at desalination facilities
·6/27	16:20	Circulating injection cooling started.

•8/19 19:33 We activated second cesium adsorption facility (System B) and started the treatment of accumulated water by the parallel operation of cesium adsorption instrument and decontamination instrument. At 19:41, the flow rate achieved steady state.

#### [Storage Facility]

· 8/7

·6/8 ~ Big tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

#### Accumulated water in vertical shafts of trenches and at basement level of building

Unit	Draining water source Place transferred	Status	
Unit 1	· Unit 1T/B Unit 2T/B	·17:31 on October 25 to 14:01 on	
OTILE 1	OTHE TITE OTHER ZITE	October 26 – Transferred	
Unit 2	· Unit 2T/B Central Radioactive Waste Treatment Facility [Process Main Building]	10:12 on October 20 -Transferring	
Unit 3	· Unit 3T/B Central Radioactive Waste Treatment Facility [ Miscellaneous Solid Waste Volume Reduction Treatment Building(High Temperature Incinerator Building)]	·10:00 on October 20 -Transferring	
Unit 6	·Unit 6T/B Temporary tanks	·10:00 to 16:00 on October 26, transferred	
	·Temporary tanks Mega float	·October 26 - No plan of transfer	

Place transferred	Status of Water Level (As of October 26 at 7:00)
Process Main Building	Water level: O.P.+ 3,572 mm(Accumulated total increase:4,789 mm) 67mm increased since 7:00 on October 25
Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)	Water level: O.P.+ 2,371 mm(Accumulated total increase:3,097 mm) 52mm decreased since 7:00 on October 25

## Water level of the vertical shaft of the trench, T/B and R/B(As of October 24 at 7:00)

	Vertical Shaft of Trench	T/B	R/B
	O.P.< + 850 mm	O.P.+ 4,072 mm	O.P.+ 4,318 mm
Unit 1	(No change since 7:00 on	(173mm decrease since 7:00 on	(41mm decrease since 7:00 on
	October 25)	October 25)	October 25)
	O.P.+ 2,880mm	O.P.+ 2,915 mm	O.P.+ 2,999 mm
Unit 2	(13mm decrease since 7:00 on	(14mm increase since 7:00 on	(8mm increase since 7:00 on
	October 25)	October 25)	October 25)

		O.P.+ 3,186 mm	O.P.+ 2,944 mm	O.P.+ 3,114 mm	
	Unit 3	(11mm decrease since 7:00 on	(11mm decrease since 7:00 on	(9mm decrease since 7:00 on	
		October 25)	October 25)	October 25)	
		·	O.P.+ 2,988 mm	O.P.+ 2,991 mm	
Unit 4	-	(8mm decrease since 7:00 on	(32mm decrease since 7:00 on		
			October 25)	October 25)	

## <Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

Since Oct 24, an approach to decrease the detection limits of radioactivity density was started.

Place of sampling	Date of	f Time of Ratio of density limit (times)			times)
Place of Sampling	sampling	sampling	I-131	Cs-134	Cs-137
Approx. 30m North of Discharge Channel of 5-6U of 1F	10/25	8:40	ND	0.05	0.04
Approx. 330m South of Discharge Channel of 1-4U of 1F	10/25	8:15	ND	0.03	0.03
North Discharge Channel of 2F (Approx. 10km from 1F)	10/25	8:25	ND	ND	0.02
3km offshore of Natsui River Upper Layer	10/24	6:40	ND	0.02	0.03

Results of nuclide analysis of seawater, sampled on October 25 at 1 point around the Fukushima coastal area and sampled on October 24 at 5 points around the Fukushima offshore area, are all ND for the 3 major nuclides (iodine-131, cesium-134 and cesium-137).

## <Cooling of Spent Fuel Pools> (As of 11:00 on October 26)

Unit	Cooling type	Cooling type Status of cooling	
Unit 1	Circulating Cooling System	Under operation (11:22 on August 10 -)	24.0
Unit 2	Circulating Cooling System	Under operation (17:21 on May 31 -)	29.0
Unit 3	Circulating Cooling System	Under operation (18:33 on June 30 -)	26.3
Unit 4	Circulating Cooling System	Under operation (10:08 on July 31 -)	34.0

[Unit 4] ·8/20 ~ We started operation of desalinating facility of the spent fuel pool.

## <a href="Mater-Injection"><- Water Injection to Pressure Containment Vessels</a> (As of 11:00 on October 26)

<u>Unit</u>	Status of injecting water	Feed-water nozzle Temp.	Reactor pressure vessel Bottom temp.	Pressure of primary containment vessel
Unit 1	Injecting freshwater (Feed Water System: Approx. 4.0 m <sup>3</sup> /h)	68.5	70.6	119.5 kPaabs
Unit 2	Injecting freshwater (Feed Water System: Approx. 3.1 m³/h,Core Spray System: Approx. 7.2 m³/h)	73.0	78.0	122 kPaabs
Unit 3	Injecting freshwater (Feed Water System: Approx. 3.0 m³/h,Core Spray System: Approx. 8.0 m³/h)	68.6	71.9	101.5 kPaabs

[Unit 1] At 17:48 on October 25, an alarm indicating the decrease of injection volume to the reactor was generated and we confirmed the volume at approx. 3.0 m<sup>3</sup>/h to the reactor.