

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/2)

【Inspection/Restoration Status】  
◆ From August 2, 2009 (Sun) to August 29, 2009 (Sat)

System / Equipment		Items	August 2 (Sun) to August 8 (Sat)	August 9 (Sun) to August 15 (Sat)	August 16 (Sun) to August 22 (Sat)	August 23 (Sun) to August 29 (Sat)	Status of Inspection / Restoration		
Unit No.1	Turbine facilities	Turbine inspection						High-pressure turbine and low pressure turbine (A) (B) (C) detailed inspection commenced on Nov. 17, 2008.	
	Other facilities	Main transformer inspection						Carrying in and installation work commenced on Apr. 20.	
		House transformer inspection						1A, 1B Carrying in and installation work commenced on Mar. 30.	
		Excitation transformer inspection						Carrying in and installation work commenced on Mar. 30.	
		Main generator inspection						Inspection commenced on Feb. 7, 2008.	
		500kV power cable inspection						Laying cables commenced on Jun. 2.	
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. Restoration work commenced on Jul. 29, 2009.	
		Circulating water pipe inspection						Foundation improvement, excavating work, and inspection of pipes commenced on Aug. 6, 2008.	
	Seismic reinforcement	Seismic reinforcement works such as pipe supports						Reinforcement work commenced on Jul. 16.	
		Seismic reinforcement works for reactor building overhead crane						Reinforcement work commenced on Jun. 9.	
		Seismic reinforcement works for stack (Unit No.1 and Unit No.2)						Reinforcement work commenced on Jul. 27.	
		Seismic reinforcement works for the fuel handling machine						Reinforcement work commenced on Jan. 30.	
		Seismic reinforcement works for emergency intake channel						Foundation improvement work commenced on Feb. 9.	
	Unit No.2	Reactor facilities	Reactor recirculation piping preventive maintenance						Preparation work commenced on Dec. 16, 2008. Ultrasonic testing commenced on Feb. 18.
		Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) internal inspection completed.
Other facilities		House transformer inspection						Transportation into the factory is underway.	
		Excitation transformer inspection						Transportation into the factory is underway.	
		Main generator inspection						Inspection commenced on Mar. 19, 2008.	
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008.	
Seismic reinforcement	Seismic reinforcement works for the roof truss of the reactor building						Reinforcement work commenced on Jun. 15.		
Unit No.3	Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 7, 2008. Low-pressure turbine (A) (B) restoration work of blades commenced on Jun. 25, 2008. (Replacement of wear and contacted blades.)	
	Other facilities	Main transformer inspection						Carrying in and installation work to be commenced on Aug. 10.	
		House transformer inspection						3A, 3B Installation work commenced on Nov. 18, 2008.	
		Excitation transformer inspection						Installation work commenced on Nov. 18, 2008.	
		Main generator inspection						Inspection commenced on Feb. 20, 2008.	
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive						Transformer (B) carrying in and installation work commenced on May 27. Transformer (A) carrying in and installation work commenced on Jun. 3.	
		500kV power cable inspection						Preparation work for laying cables completed on Jul.16. Laying cables commenced on Jul. 17.	
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Jul. 23, 2008. Restoration of substructure commenced on Jan. 9.	
	Circulating water pipe inspection						Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008.		
	Seismic reinforcement	Seismic reinforcement works for stack						Reinforcement work commenced on Jul. 21	
Unit No.4	Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3.	
	Other facilities	Main transformer inspection						Carrying in and installation work to be commenced on Aug. 27.	
		House transformer inspection						Transportation into the factory is underway.	
		Excitation transformer inspection						Transportation into the factory is underway.	
		Main generator inspection						Inspection commenced on Jan. 15, 2008.	
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive						Carrying in and installation work commenced on Jun. 12.	
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Jun. 23, 2008.	
	Seismic reinforcement	Seismic reinforcement works for the roof truss of the reactor building						Reinforcement work to be conducted from May 18 to Aug. 28.	
Seismic reinforcement works for stack							Reinforcement work commenced on Jul. 6.		

【Inspection/Restoration Status】  
◆From August 2, 2009 (Sun) to August 29, 2009 (Sat)

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (2/2)

System / Equipment	Items	August 2 (Sun) to August 8 (Sat)	August 9 (Sun) to August 15 (Sat)	August 16 (Sun) to August 22 (Sat)	August 23 (Sun) to August 29 (Sat)	Status of Inspection / Restoration
Unit No.5	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 25.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Mar. 25.
		House transformer inspection				5A, 5B Carrying in and installation work commenced on Apr. 25.
		Excitation transformer inspection				Carrying in and installation work commenced on Mar. 2.
		500kV power cable inspection				Preparation work for laying cables to be conducted from Jun. 29 to Aug. 6. Laying cables to be commenced on Aug. 7.
		Main exhaust duct inspection / restoration				Restoration work of duct commenced on Jun. 8.
		Circulating water pipe inspection				Foundation improvement, excavating work, and inspection of pipes commenced on Oct. 25, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Apr. 28.
		Seismic reinforcement works for reactor building overhead crane				Reinforcement work to be conducted from May 28 to Aug. 26.
		Seismic reinforcement works for stack				Reinforcement work commenced on Jun. 23.
Seismic reinforcement works for the fuel handling machine				Reinforcement work commenced on Apr. 23.		
Unit No.6						
Unit No.7	Functional test for the entire plant					Final evaluation of functional tests for the entire plant completed on Jun. 19.
Transformer (common) / Switch Yard	High-voltage start-up transformer #2 inspection				Transportation into the factory is underway.	
	On-site check / inspection / restoration of the oil protection bank for the transformer				Unit No.1 Restoration work commenced on Oct. 4, 2008. Unit No.2 Preparation for restoration work commenced on May 20, 2008. Unit No.4 Restoration work commenced on Dec. 13, 2008. Scrubbing of soil contaminated by oil leakage commenced on Sep. 16, 2008.	
Environmental Facilities	House boilers inspection				(Arahama-side) 1A Inspection to be conducted from Apr. 8, 2008 to September 2009. 3A Transportation of the electric boiler transformer to the factory is underway.	
	Restoration work of filtrate tank / demineralized tank on Arahama-side				Preparation for restoration work of No.1 filtrate tank/demineralized tank commenced on Dec. 2, 2008. Restoration work of No.1 demineralized tank commenced on May 26. Restoration work of No.1 filtrate tank commenced on Jun. 1.	
Others	Restoration work for solid waste storage facility				Prevention countermeasure for drum falling commenced on Jan. 16.	
	Restoration work for administration building / information building, etc.				Restoration work for administration building and information building is underway.	
	Construction of seismic-isolated essential buildings				Construction commenced on Oct. 14, 2008.	
	Restoration of laundry facility building on Arahama-side				Restoration work to be conducted from Jan. 30 to late September.	
	Reconstruction of arrestor steel tower on Arahama-side				Reconstruction commenced on Jun. 17.	
	Restoration and reinforcement work for the on-site / outside roads & slope, etc.				Restoration work for roads inside and outside of the site currently in progress. Maintenance work of the slope in front of sub protection headquarter office commenced on May 13. Restoration work of Daini Takamachi Bridge commenced on May 12.	
	Restoration work for port facility				Restoration work for bank protection commenced on Apr. 3, 2008.	

※ Inspection results for each facilities will be announced as soon as they compiled.

※ Inspection and restoration work and execution date for each item may alter according to the situation.

※  Periods (from August 13 to August 16) to suspend the works for "Bon Holiday".  
A period for each item may alter according to the situation.