

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/2)

[Inspection/Restoration Status]  
◆From August 16, 2009 (Sun) to September 12, 2009 (Sat)

System / Equipment		Items	August 16 (Sun) to August 22 (Sat)	August 23 (Sun) to August 29 (Sat)	August 30 (Sun) to September 5 (Sat)	September 6 (Sun) to September 12 (Sat)	Status of Inspection / Restoration	
Unit No.1	Turbine facilities	Turbine inspection						High-pressure turbine and low pressure turbine (A) (B) (C) detailed inspection commenced on Nov. 17, 2008.
	Other facilities	Main transformer inspection						Carrying in and installation work commenced on Apr. 20.
		House transformer inspection						1A, 1B Carrying in and installation work commenced on Mar. 30.
		Excitation transformer inspection						Carrying in and installation work commenced on Mar. 30.
		Main generator inspection						Inspection commenced on Feb. 7, 2008.
		500kV power cable inspection						Laying cables commenced on Jun. 2.
		Main exhaust duct inspection / restoration						Restoration of substructure commenced on Dec. 1, 2008. Restoration work of main exhaust duct commenced on Jul. 29, 2009.
		Circulating water pipe inspection						Foundation improvement, excavating work, and inspection of pipes commenced on Aug. 6, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports						Reinforcement work commenced on Jul. 16.
		Seismic reinforcement works for reactor building overhead crane						Reinforcement work commenced on Jun. 9.
		Seismic reinforcement works for stack (Unit No.1 and Unit No.2)						Reinforcement work commenced on Jul. 27.
Seismic reinforcement works for the fuel handling machine							Reinforcement work commenced on Jan. 30.	
Seismic reinforcement works for emergency intake channel							Foundation improvement work commenced on Feb. 9.	
Unit No.2	Reactor facilities	Reactor recirculation piping preventive maintenance						Perparation work commenced on Dec. 16, 2008. Ultrasonic testing commenced on Feb. 18.
	Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) internal inspection completed.
	Other facilities	House transformer inspection						Transportation into the factory is underway.
		Excitation transformer inspection						Transportation into the factory is underway.
		Main generator inspection						Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008.
Seismic reinforcement	Seismic reinforcement works for the roof truss of the reactor building						Reinforcement work to be conducted from Jun. 15 from Aug. 21.	
Unit No.3	Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 7, 2008. Low-pressure turbine (A) (B) restoration work of blades commenced on Jun. 25, 2008. (Replacement of wear and contacted blades.)
	Other facilities	Main transformer inspection						Carrying in and installation work to be commenced on Aug. 10.
		House transformer inspection						3A, 3B Installation work commenced on Nov. 18, 2008.
		Excitation transformer inspection						Installation work commenced on Nov. 18, 2008.
		Main generator inspection						Inspection commenced on Feb. 20, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive						Transformer (B) carrying in and installation work commenced on May 27. Transformer (A) carrying in and installation work commenced on Jun. 3.
		500kV power cable inspection						Laying cables commenced on Jul. 17.
		Main exhaust duct inspection / restoration						Preparation for restoration work of main exhaust duct to be conducted from Jul. 23, 2008 to Aug. 26, 2009. Restoration to be commenced on Aug. 27. Restoration work of substructure commenced on Jan. 9.
	Circulating water pipe inspection						Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008.	
Seismic reinforcement	Seismic reinforcement works for stack						Reinforcement work commenced on Jul. 21	
Unit No.4	Turbine facilities	Turbine inspection						High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3.
	Other facilities	Main transformer inspection						Carrying in and installation work to be commenced on Aug. 27.
		House transformer inspection						Carrying in and installation work to be commenced on Sep. 1.
		Excitation transformer inspection						Carrying in and installation work to be commenced on Sep. 1.
		Main generator inspection						Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive						Carrying in and installation work commenced on Jun. 12.
		Main exhaust duct inspection / restoration						Preparation for restoration work commenced on Jun. 23, 2008.
	Seismic reinforcement	Seismic reinforcement works for the roof truss of the reactor building						Reinforcement work to be conducted from May 18 to Aug. 28.
Seismic reinforcement works for stack							Reinforcement work commenced on Jul. 6.	

## Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (2/2)

【Inspection/Restoration Status】  
◆ From August 16, 2009 (Sun) to September 12, 2009 (Sat)

System / Equipment	Items	August 16 (Sun) to August 22 (Sat)	August 23 (Sun) to August 29 (Sat)	August 30 (Sun) to September 5 (Sat)	September 6 (Sun) to September 12 (Sat)	Status of Inspection / Restoration
Unit No.5	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 25.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Mar. 25.
		House transformer inspection				5A, 5B Carrying in and installation work commenced on Apr. 25.
		Excitation transformer inspection				Carrying in and installation work commenced on Mar. 2.
		500kV power cable inspection				Preparation work for laying cables completed on Aug. 9. Laying cables commenced on Aug. 10.
		Main exhaust duct inspection / restoration				Restoration work of duct commenced on Jun. 8.
		Circulating water pipe inspection				Foundation improvement, excavating work, and inspection of pipes commenced on Oct. 25, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Apr. 28.
		Seismic reinforcement works for reactor building overhead crane				Reinforcement work to be conducted from May 28 to Aug. 28.
		Seismic reinforcement works for stack				Reinforcement work commenced on Jun. 23.
Seismic reinforcement works for the fuel handling machine				Reinforcement work commenced on Apr. 23.		
Unit No.6						
Unit No.7	Functional test for the entire plant				Final evaluation of functional tests for the entire plant completed on Jun. 19.	
Transformer (common) / Switch Yard	High-voltage start-up transformer #2 inspection				Transportation into the factory is underway.	
	On-site check / inspection / restoration of the oil protection bank for the transformer				Unit No.1 Restoration work commenced on Oct. 4, 2008. Unit No.2 Preparation for restoration work commenced on May 20, 2008. Unit No.4 Restoration work commenced on Dec. 13, 2008. Scrubbing of soil contaminated by oil leakage to be conducted from Sep. 16, 2008 to Aug. 25, 2009.	
Environmental Facilities	House boilers inspection				(Arahama-side) 1A Inspection to be conducted from Apr. 8, 2008 to September 2009. 3A Transportation of the electric boiler transformer to the factory is underway.	
	Restoration work of filtrate tank / demineralized tank on Arahama-side				Preparation for restoration work of No.1 filtrate tank/demineralized tank commenced on Dec. 2, 2008. Restoration work of No.1 demineralized tank commenced on May 26. Restoration work of No.1 filtrate tank commenced on Jun. 1.	
Others	Restoration work for solid waste storage facility				Prevention countermeasure for drum falling commenced on Jan. 16.	
	Restoration work for administration building / information building, etc.				Restoration work for administration building and information building is underway.	
	Reinforcement works for spent fuel transportation cask storage building				Preparation for reinforcement work to be commenced on Aug. 24. Reinforcement work to be commenced in early October.	
	Construction of seismic-isolated essential buildings				Construction commenced on Oct. 14, 2008.	
	Restoration of laundry facility building on Arahama-side				Restoration work commenced on Jan. 30.	
	Reconstruction of arrestor steel tower on Arahama-side				Reconstruction commenced on Jun. 17.	
	Restoration and reinforcement work for the on-site / outside roads & slope, etc.				Restoration work for roads inside and outside of the site currently in progress. Maintenance work of the slope in front of sub protection headquarter office commenced on May 13. Restoration work of Daini Takamachi Bridge commenced on May 12.	
	Restoration work for port facility				Restoration work for bank protection commenced on Apr. 3, 2008.	

※ Inspection results for each facilities will be announced as soon as they compiled.

※ Inspection and restoration work and execution date for each item may alter according to the situation.

※  Periods (from August 13 to August 16) to suspend the works for "Bon Holiday".  
A period for each item may alter according to the situation.