

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

【Inspection/Restoration Status】

◆From October 23, 2011 (Sun) to November 19, 2011 (Sat)

System / Equipment	Items	October 23 (Sun) to October 29 (Sat)	October 30 (Sun) to November 5 (Sat)	November 6 (Sun) to November 12 (Sat)	November 13 (Sun) to November 19 (Sat)	Status of Inspection / Restoration	
Unit 2	Turbine facilities	[Blue bar]				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.	
	Other facilities	Main transformer inspection	[Blue bar with blue triangle]			Carrying in and installation work completed on Oct. 26, 2011.	
		House transformer inspection	[Blue bar with blue triangle]			Carrying in and installation work completed on Oct. 26, 2011.	
		Excitation transformer inspection	[Blue bar with blue triangle]			Carrying in and installation work completed on Oct. 26, 2011.	
		Main generator inspection	[Blue bar]				Inspection commenced on Mar. 19, 2008.
Seismic reinforcement	[Blue bar]				Reinforcement work commenced on Feb. 1, 2011.		
Unit 3	Reactor facilities	[Blue bar]				Closure work commenced on Mar. 3, 2011.	
	Verification of system integrity	[Blue bar]				System functional test commenced on Nov. 16, 2010.	
Unit 4	Turbine facilities	[Blue bar]				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.	
	Other facilities	Main generator inspection	[Blue bar]				Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive	[Blue bar]				Carrying in and installation work commenced on Jun. 12, 2009.
	Seismic reinforcement	[Blue bar]				Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced on Jun. 27, 2011.	

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 5 and Unit 6 are in operation, and Unit 1 and Unit 7 are in periodical inspection.