

Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (78th Release)

December 19, 2012

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of "Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) "(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and stored and treated amount in the Accumulated Water Storing Facility (including underpass area close to the High Temperature Incinerator Building), and other related data, as of December 18, are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)),

and stored and treated amount in the Accumulated Water Storing Facilities (including underpass area close to the High Temperature Incinerator Building), and other related data as of December 25, as shown in Attachment -2.

(2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities (including underpass areas close to the High Temperature Incinerator Building) for 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.

Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Storage and treatment of high level radioactive accumulated water (as of December 18, 2012)

Classification	
█	High level radioactive water
█	Treated water (saltwater)
█	Treated water (concentrated saltwater)
█	Treated water (freshwater)
█	Freshwater

Storage volume *1	Change from last report	Storage capacity *2
Concentrated saltwater receiving tank	210,244m ³ + 3,243m ³	220,500m ³
Freshwater receiving tank	24,541m ³ + 391m ³	31,400m ³
Concentrated waste liquid storage tank	5,513m ³ + 15m ³	9,500m ³

*1 The figures are just for reference when the water level of Desalination System and Evaporative concentration apparatus are not stable.
*2 Operational Upper Limit

	Chloride concentration
Before/After Desalination	400ppm / <1ppm (Sampled on Nov. 20)
Before/After Evaporative Concentration	6,900ppm / 2ppm (Sampled on Dec. 20, 2011)

Storage volume	Change from last report	Storage volume *2
Waste liquid supply tank	1,057m ³ + 48m ³	1,200m ³
SPT(B)	1,042m ³ -1,438m ³	3,100m ³

*2 Shows the operational limit.


Place of Sampling	Radioactivity density *3
Process Main Building	5.9E+04 Bq/cm ³ (Sampled on Dec. 6)
Exit of cesium adsorption apparatus	1.1E+01 Bq/cm ³ (Sampled on Dec. 6)
Exit of decontamination facility	-
High Temperature Incinerator Building	3.9E+04 Bq/cm ³ (Sampled on Nov. 21)
Exit of second cesium adsorption apparatus	5.2E+00 Bq/cm ³ (Sampled on Nov. 20)

*3 Data of Cs-137 are described above.

Nuclide	DF *4,5
I-131	- (-)
Cs-134	5.4E+03 (7.7E+03)
Cs-137	5.4E+03 (7.5E+03)

*4 Data sampled on December 6 (operations of cesium adsorption facility - decontamination facility)

*5 Data in parentheses are those sampled on November 20 and 21 (operation of the 2nd Cesium adsorption apparatus)



Volume of water to be injected to Reactor (12/12 - 12/18)	Change from last report
Filtrate water	-
Treated water (freshwater)	2,806m ³ + 79m ³
Cumulative treated water	272,006m ³

*6 On December 17, target amount of water injection to reactor was changed from 120m³/day to 108m³/day.
*7 On December 17, target amount of water injection to reactor was changed from 144m³/day to 132m³/day.
*8 On December 17, target amount of water injection to reactor was changed from 144m³/day to 132m³/day.

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.13,900m ³	-100m ³	OP.2,784
Unit 2	Approx.22,100m ³	-800m ³	OP.3,074
Unit 3	Approx.23,400m ³	+ 900m ³	OP.3,009
Unit 4	Approx.17,900m ³	+ 800m ³	OP.2,986
Total	Approx.77,300m ³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (12/12-12/18)	Cumulative treated	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx.13,550m ³	+ 80m ³	OP.3,631	Approx.5,580m ³	Approx.527,430m ³	Sludge	597m ³	No change
High Temperature Incinerator Building	Approx.3,660m ³	-1,130m ³	OP.2,449			Used vessels	468 *10	No change
Total	Approx.17,210m ³							1,137 *11

*2 Shows the operational limit.

*9 Including approx. 5,580m³ (cumulative treated volume: approx.356,450m³) of treated volume by the 2nd Cesium adsorption apparatus.

*10 Including 66 used vessels of 2nd Cesium adsorption apparatus.

*11 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

Note:


- The previous update: December 11, 2012
- On December 11, water transfer from Unit 2 to Unit 3 Turbine Building was suspended temporarily. Since December 16, water transfer from Unit 2 to Unit 3 Turbine Building has been under suspension.
- Since December 16, water transfer from Unit 3 to the High Temperature Incinerator Building has been under suspension.
- Since November 29, water transfer from Unit 4 has been under suspension.
- 2nd Cesium Adsorption Apparatus are under operation (Availability factor 66.4% (Projected: 65%)).
- Since December 7, Cesium Adsorption Apparatus was stopped continuously.
- On December 17, water transfer from the trench between the Progress Main Building and the High Temperature Incinerator Building to the High Temperature Incinerator Building was conducted.
- Storage capacity of the concentrated saltwater receiving tank is increased by adding tanks.

Storage and treatment of high level radioactive accumulated water (December 25, 2012)

Classification	
█	High level radioactive water
█	Treated water (saltwater)
█	Treated water (concentrated saltwater)
█	Treated water (freshwater)
█	Freshwater

Storage volume		Change from last report	Storage capacity *1
Concentrated saltwater receiving tank	211,840m ³	+ 1,596m ³	221,500m ³
Freshwater receiving tank	25,801m ³	+ 1,260m ³	31,400m ³
Concentrated waste liquid storage tank	5,513m ³	No Change	9,500m ³

*1 Shows the operational limit.



Volume of water to be injected to Reactor (12/19 - 12/25)		Change from last report
Filtrate water	-	-
Treated water (freshwater)	2,604m ³	-202m ³
Cumulative treated water	274,610m ³	

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.13,900m ³	No Change	OP.3,046 (Unit 2 T/B)
Unit 2	Approx.21,900m ³	-200m ³	
Unit 3	Approx.23,700m ³	+ 300m ³	OP.3,050 (Unit 3 T/B)
Unit 4	Approx.18,200m ³	+ 300m ³	
Total	Approx.77,700m³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (12/19 - 12/25)	Cumulative treated	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx.13,680m ³	+ 130m ³	OP.3,685	Approx.5,460m ³	Approx.532,890m ³	Sludge	597m ³	700m ³ *1
High Temperature Incinerator Building	Approx.3,450m ³	-210m ³	OP.2,275			Used vessels	468 *3	1,137 *4
Total	Approx.17,130m³							

*1 Shows the operational limit.

*2 Including approx.5,460m³ (cumulative treated volume: approx.361,910m³) of treated volume by the 2nd Cesium adsorption apparatus.





*3 Including 66 used vessels of 2nd Cesium adsorption apparatus.

*4 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

Note:

- Water transfer from Unit 2 to Unit 3 Turbin Building will be restarted.
- Water transfer from Unit 3 to the High Temperature Incinerator Building will be restarted.
- Water transfer from Unit 4 will be stopped continuously.
- Operation of 2nd Cesium Absorption Apparatus is scheduled: Availability Factor 65% (Projected)
- Cesium Absorption Apparatus will be stopped continuously.
- Storage capacity of the concentrated saltwater receiving tank will be increased by adding tanks.

Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B



- Note**
- The treated water volume is assumed to be 780m³/d (Subject to change depending on the level of water accumulated in T/B).
 - The accumulated water level in T/B is a simulation result in consideration of fluctuation of water level such as recent rainfall, inflow of groundwater, and etc.
 - The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding area of Fukushima Daiichi Nuclear Power Station (August-October in the past 3 years).