Fukushima Daiichi Nuclear Power Station Plant Parameters

As of 11:00 on February 19 2025

February 19 2025 TEPCO Holdings Fukushima Daiichi D&D Engineering Company

| | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
|--|---|--|--|-------------|
| Status of water injection to the reactor | FDW line: 1.3 m³/h %6 CS line: - m³/h %6 | FDW line: 1.3 m³/h CS line: 0.0 m³/h | FDW line: 1.9 m³/h CS line: 1.9 m³/h | |
| Temperature at the bottom of RPV | VESSEL BOTTOM HEAD (TE-263-69L1): 17.1 °C VESSEL ABOVE SKIRT JOINT (TE-263-69H1): 12.1 °C VESSEL DOWN COMMER (TE-263-69G2): 16.7 °C | VESSEL WALL ABOVE BOTTOM HEAD (TE-2-3-69H3): 23.6 °C RPV TEMPERATURE (TE-2-3-69R): 27.5 °C | VESSEL BOTTOM ABOVE SKIRT JOT (TE-2-3-69F1): 17.3 °C VESSEL WALL ABOVE BOTTOM HEAD (TE-2-3-69H1): 15.3 °C | |
| Temperature in PCV | HVH-12A RETURN AIR (TE-1625A): 16.7 °C HVH-12A SUPPLY AIR (TE-1625F): 17.2 °C | RETURN AIR DRYWELL COOLER (TE-16-114B): 23.8 °C SUPPLY AIR D/W COOLER HVH2-16B (TE-16-114G#1): 23.9 °C | PCV Temperature (TE-16-002): 14.4 °C SUPPLY AIR D/W COOLER (TE-16-114F#1): 15.2 °C | |
| Pressure in PCV | 0.07 kPa g | 2.13 kPag | 0.53 kPa g | _ |
| Flow rate of nitrogen gas injection to Reactors ※3 | RPV (RVH-A): - Nm²/h (RVH-B): 15.52 Nm²/h (JP-A): 15.35 Nm²/h (JP-B): - Nm²/h PCV: - Nm²/h **4 | RPV-A: 6.58 Nm³/h RPV-B: 6.62 Nm³/h PCV: - Nm³/h **4 | RPV-A: 7.23 Nm²/h RPV-B: 7.18 Nm²/h PCV: 9.01 Nm²/h | |
| Outlet flow from PCV gas control system | 20.5 m²/h | 18.31 Nm'/h | 24.81 Nm³/h | |
| Hydrogen concentration in PCV ※1 | System A : 0.00 vol% System B : 0.00 vol% | System A: 0.08 vol% System B: 0.08 vol% | System A: 0.15 vol% System B: 0.15 vol% | |
| Radioactive | System A: indicated value detection limit 4.45E-04 System B: indicated value detection limit 3.95E-04 System B: indicated value detection limit 3.95E-04 | System A: indicated value - Bq/cm³ **10 detection limit - Bq/cm³ **10 System B: indicated value ND detection limit 1.2E-01 | Ha/cm' | |
| Temperature in the spent fuel pool | 22.9 °C | 22.6 °C | - *5 | - **5 |
| FPC skimmer surge tank level | - m **7 | 5.58 m **9 | 4.50 m | 34.9 ×100mm |

Some indicators might not be functioning properly beyond the normal condition for usage affected by the earthquake and subsequent events. We comprehensively evaluate situation in plants using all the available information from indicators and also focusing on trends, taking uncertainty of indicators into consideration.

[[]Information about measurements]

#1: In case that the instrument indicates minus hydrogen density, "0%" is recorded. Because there's the possibility of minus indication due to the instrumental precision when hydrogen density is very low.)

The hydrogen concentration in the PCV gas control system is provided.

#2: In case that the instrument reading is below measurable limit. "ND" is recorded. The radioactivity density 0xe135) in the PCV gas control system is provided.

#3: Flow rate values are adjusted according to the temperature and the pressure under usage conditions.

^{**4 :} Nitrogen gas injection is under suspension.**5 : Not monitored as all fuel removal is complete.

 ^{**80 -} I work monitored as all tue removal is complete.
 **86 : The condensation storage trank reactor water injection systems were switched over to the higher ground reactor water injection systems.
 **Be simplify the properties of the upland reactor water injection systems.
 **To the primary coolant pump in the Unit 1 spent full pool is now suspended.
 **88 : The primary coolant pump in the Unit 1 spent full pool water due to suspension of the primary pump for the Unit 1 spent fuel pool cooling system.
 **To the primary coolant pump in the Unit 2 spent fuel pool is now suspended.
 **10 : Data missing due to work interrupting the measurement.