Plant Status of Fukushima Daiichi Nuclear Power Station

June 5, 2011 Tokyo Electric Power Company

<Draining Water on Underground Floor of Turbine Building (T/B)>

Unit	Draining water source -> place transferred	Status			
Unit 2	Unit 2 Vertical Shaft of Trench	Increase of water level of Process Main			
	-> Process Main Building of Central Radioactive Waste Treatment Facility (from 10:08 am, April 19 to	Building: 3,965 mm as of 7:00 am, June 5			
	4:01 pm, May 26 and from 6:39 pm, June 4)	(70 mm increase from 7:00 am, June 4)			
	Unit 2 Vertical Shaft of Trench	, ,			
	-> Unit 2 condenser (from 6:39 pm, June 3 to 12:28				
	pm, June 4)				
Unit 3	Unit 3 Turbine Building	Increase of water level of Miscellaneous Solid			
	-> Miscellaneous Solid Waste Volume Reduction	Waste Volume Reduction Treatment Building:			
	Treatment Building of Central Radioactive Waste	2,929 mm as of 7:00am, June 5			
	Treatment Facility (from 6:04 pm, May 17~9:10am,	(19 mm increase from 7:00 am, June 4)			
	May 25)				
	Unit 3 condenser → Unit 3 condensate storage				
	tank (from 12:50 pm, June 2 to 9:56 pm, June 4)				
Unit 6	Unit 6 Turbine Building				
	→temporary tanks (from May 1 on demand basis,				
	from 2:00 pm, June 2 to 2:00 pm, June 5 and from				
	2:45 pm, June 5)				

♦ Water level at the vertical shaft of the trench and T/B (As of 7:00 am, June 5)

	Vertical Shaft of Trench (from top of grating to surface)	T/B		
Unit 1	O.P. below +850 mm <measurement unable=""></measurement>	O.P. +4,920 mm		
	No change from 7:00 am, June 4	No change from 7:00 am, June 4		
Unit 2	O.P. +3,806 mm (194mm)	O.P. +3,771 mm		
	38 mm decrease since 7:00 am, June 4	41 mm decrease since 7:00 am, June 4		
Unit 3	O.P. +3,824 mm (176 mm)	O.P. +3,813 mm		
	21 mm increase since 7:00 am, June 4	24 mm increase since 7:00 am, June 4		
Unit 4		O.P. +3,798mm		
	_	26 mm increase since 7:00 am, June 4		

⁻ Blockage work at the vertical shaft of trench and pit of Unit 2, 3 underway. (work was completed on June 2. Blockage work at the pit underway.)

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference purpose)

Density limit by the announcement of Reactor Regulation:

I-131: 40Bq/L, Cs-134: 60Bq/L, Cs-137: 90Bq/L,

Sampling: Everyday

Sampling Logation (conceast)	Date	Time	Ratio to Criteria (times)		
Sampling Location (seacoast)			lodine-131	Cecium-134	Cecium-137
Approx. 30m north to Discharge Canal	June 4	9:20/14:00	ND/ND	0.55/1.8	0.32/1.3
of Units 5 & 6 of Fukushima Daiichi			,	,	,
Approx. 330m south to Discharge Canal	June 4	9:00/13:40	ND/ND	0.32/1.2	0.44/0.40
of Units 1 to 4 of Fukushima Daiichi		3.00/ 10.10	1127112	0.02, 1.2	0.11/ 0.10
Around the north Discharge Canal of	June 4				
Fukushima Daini (10km from		9:30	ND	ND	0.20
Fukushima Daiichi)					
Around Iwasawa Seashore, Naraha	June 4				
Town (approx. 16km from Fukushima		8:05	ND	ND	0.22
Daiichi)					

<Water Injection and Spraying to Spent Fuel Pools>

♦ Results on June 4

[Unit 4]From 14:33 to 19:45, we sprayed fresh water and hydrazine by a concrete pumping vehicle (approx. 180t).

Results on June 5

[Unit 1] From 10:16 to 10:48, we sprayed fresh water through FPC (approx. 15t).

[Unit 3] From 13:08 to 15:14, we sprayed fresh water and hydrazine through FPC (approx. 60t).

♦ Others

From May 31, cooling using the circulating cooling system for Spent Fuel Pool, Unit 2 is underway.
 Spent fuel pool temperature (17:00 May 31) 70°C → (11:00 June 5)32°C

<Water Injection to Reactor Pressure Vessels>

[Unit 1] Injecting fresh water (reactor feed water system: 5.1 m³/h):

At 11:00am, June 5, <Feed-water nozzle> 115.1°C

<Bottom of reactor pressure vessel>98.8°C

[Unit 2] Injecting fresh water (reactor feed water system:5.0m³/h)

At 11:00am, June 5, <Feed-water nozzle> 109.7℃

[Unit 3] Injecting fresh water (reactor feed water system: 11.5 m³/h)

At 11:00am, June 5, <Bottom of reactor pressure vessel> 170.6°C

- At 10:19 am, May 31, we reduced the amount of water injected to the reactor pressure vessel through the feed water system from 13.5 m³/h to 12.5 m³/h.
- At 10:10 am, June 1, we reduced the amount of water injected to the reactor pressure vessel through

the feed water system from 12.5 m³/h to 11.5 m³/h.

[Unit 4] [Common spent fuel pool] No particular changes on parameters.

[Units 5] [Units 6] Reactor cold shutdown. No particular changes on parameters.

<Injection of Nitrogen Gas to the Primary Containment Vessel of Unit 1 (PCV)>

♦ Injection of nitrogen gas

- From 1:31 am, April 7, we started to inject nitrogen gas to PCV using temporary nitrogen generators.
- Primary Containment Vessel pressure: 156.3 (1:20am, April 7) → 130.6kPaabs, (2:00pm, June 5) approx.
 39,100m³.

<Others>

- Since April 10, we have been clearing outdoor rubbles by a remote control to improve working environment.
- Since April 26, we are continuing to spray dust inhibitor in the site of the power station. (On June 4, approx. 17,700m². On June 5, spraying around the gazebo, etc.).
- Since May 9, we commenced preparation work for installing support structure into the bottom of fuel spent pool of reactor building of Unit 4.
- Since May 10, we commenced clearing of rubble in front of carry-in gate for large stuff of reactor building of Unit 3 by using robots.
- Since May 13, preparation work for installation of a cover for the reactor building of Unit 1.
- Since May 30, we have been installing the circulating seawater cleaning system.
- On June 3, we installed temporary Reactor Pressure meter at Unit 1
- Since June 3, we have been carrying out restoration woks of port related facilities
- On June 4, Investigation (measurement of dust, humidity) was done for the preparation of improvement of Unit 2 environment.
- Since June 4, we have been consecutively transferring large tanks to store and keep contaminated or treated water

END