

## Plant Status of Fukushima Daiichi Nuclear Power Station

July 21, 2011

Tokyo Electric Power Company

### <Draining Water on Underground Floor of Turbine Building (T/B)>

Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility

#### [Treatment Facility]

- 6/17 20:00 Full operation started.
- 6/24 12:00 Treatment started at desalination facilities
- 6/27 16:20 Circulating injection cooling started.
- 7/2 18:00 We completed installing buffer tanks and resumed circulating injection cooling via buffer tanks.
- 7/13 13:07 While conducting water treatment facility flashing in order to replace vessels, some leakage was found around the connection part at the liquid chemical injection line of coagulation setting devices (different location from the leakage points of July 10 and 12). We have kept injecting water into the reactor.
- 7/14 18:30 The repair for the leakage was completed. We restarted water treatment.
- 7/15 5:14 Stopped water treatment facility to investigate causes of water flow reduction.  
14:21 Restarted water treatment facility.  
14:48 Restarted water treatment.
- 7/21 8:38 Water treatment was interrupted due to power switching for restoration work of Yoronomori Line 2 circuits.

#### [Storage Facility]

From June 8, big tanks to store and keep treated or contaminated water have been transferred and installed sequentially

Accumulated water in vertical shafts of trenches and at basement level of building (as of 7/21 7:00 am)

Unit	Draining water source → Place transferred	Status
2u	2u Vertical Shaft of Trench → Process Main Building, Central Radioactive Waste Treatment Facility (4/19 ~ 5/26, 6/4 ~ 6/8, 6/8 ~ 6/16, 6/22 ~ 6/27, 6/27 ~ 7/7, 7/13 ~ 7/15, 7/16 10:56 am ~ 7/21 16:04)	[Process Main Building] Water level: O.P.+4,969 mm 36 mm increase from 7/20 7:00 am)
3u	3u T/B → Miscellaneous Solid Waste Volume Reduction Treatment Building of Central Radioactive Waste Treatment Facility (5/17 ~ 5/25, 6/18 ~ 6/20) 3u T/B → Process Main Building of Central Radioactive Waste Treatment Facility (6/14 ~ 6/16, 6/21 ~ 6/27, 6/27 ~ 6/28, 6/30 ~ 7/9, 7/10 ~ 7/15, 7/16 10:50 am ~ 7/21 15:59)	(Accumulated total increase : 6,186 mm) [Miscellaneous Solid Waste Volume Reduction Treatment Building] Water level: O.P.+3,574 mm (16 mm increase from 7/20 7:00 am) (Accumulated total increase: 4,300mm)
6u	6u Turbine Building → temporary tanks 5/1 ~ 6/22, 6/30 ~ 7/9, 7/11 as needed, 7/21 11:00 ~ Temporary tanks Mega Float 6/30 ~ 7/5, 7/7 ~ 7/9, 7/11 ~ 16 as needed	

Water level at the vertical shaft of the trench and T/B (as of 7:00 am on July 21)

	Vertical Shaft of Trench (from top of grating to surface)	T/B
1u	O.P. <+850mm (>3,150mm), No change since 7/20 7:00 am	O.P. +4,920mm, No change since 7/20 7:00 am
2u	O.P. +3,510mm (490mm), 16mm increase since 7/20 7:00 am	O.P. +3,520mm, 16mm increase since 7/20 7:00 am
3u	O.P. +3,725mm (275mm), 27mm increase since 7/20 7:00 am	O.P. +3,601mm, 30mm increase since 7/20 7:00 am
4u	-	O.P. +3,605mm, 23mm increase since 7/20 7:00 am

- Water level at Unit 1 R/B: 7/21 7:00 am, O.P. +4,921mm, 439mm increase since 7/20 7:00 am.

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

Density limit by the announcement of Reactor Regulation: I-131: 40Bq/L, Cs-134: 60Bq/L, Cs-137: 90Bq/L

Sampling Location	Date	Time	Ratio to Criteria (times)		
			Iodine-131	Cesium-134	Cesium-137
Around North Water Discharge Channel, 2F (approx. 10km from 1F)	7/20	8:25 am	ND	0.08	0.07
Around Iwasawa Shore, 2F (approx. 16km from 1F)	7/20	8:00 am	ND	ND	ND

\* Regarding 4 coastal points and 3 offshore points that were planned to be taken on July 20, we conducted sampling 2 coastal points due to bad weather.

<Cooling of Spent Fuel Pools>

Unit	Cooling type	Status of cooling	Temperature of water in Pool
1u	Fuel Pool Cooling and Filtering System	No water injection plan on 7/21	-
2u	Circulating Cooling System	Operating from 5/31 5:21 pm	34.0 (7/21 11:00)
3u	Circulating Cooling System	Operating from 6/30 6:33 pm	30.5 (7/21 11:00)
4u	Alternative Injection System	No water injection plan on 7/21	83 (7/20 15:30)

From 11:15 am to 3:39 pm on July 20, we conducted injecting water to the reactor well of Unit 4 and the Drier Separator Pit.

On July 21, in order to conduct power switching for the restoration work for Yorunomori line 2 circuits, we stopped the alternative cooling system for the spent fuel pool of Unit 3 (8:02-14:52, \* 30.7 as of 15:00), and the cooling system for the common pool (8:40- ).

<Water Injection to Reactor Pressure Vessels> (at 11:00 am, 7/21)

Unit	Status of injecting water	Temp. of feed-water nozzle	Bottom of reactor pressure vessel
1u	Injecting freshwater (approx. 3.8m <sup>3</sup> /h)	107.5	96.3
2u	Injecting freshwater (approx. 3.8m <sup>3</sup> /h)	111.6	126.7
3u	Injecting freshwater (approx. 9.1m <sup>3</sup> /h)	131.9	110.5

[Units 4] [Unit 5] [Units 6] [Common spent fuel pool] No particular changes in parameters.

- 7/17, the motor driven pump which injected water to the reactor of Unit 1 and 2 was changed from the Unit 1 pump to the Unit 2 pump. (The motor driven pump for water injection to the reactor of Unit 1 was stopped.)
- At around 10:10 am of 7/19, amounts of water injection to reactor pressure vessels have been changed, Unit 1: from approx. 4.0m<sup>3</sup>/h to approx. 3.8m<sup>3</sup>/h, Unit 2: from approx. 4.1m<sup>3</sup>/h to approx. 3.8m<sup>3</sup>/h.

<Injection of Nitrogen Gas into the Primary Containment Vessel> (at 11:00 am, 7/21)

Unit	Pressure of Primary Containment Vessel	Total volume of injected Nitrogen *1
1u	156.3kPaabs (4/7 1:20) 133.4kPaabs	Approx. 69,700m <sup>3</sup>
2u	20kPaabs (6/28 19:00) 132kPaabs*2	Approx. 7,100m <sup>3</sup>
3u	99.6kPaabs (7/14 17:00) 101.6kPaabs*2	Approx. 2,200m <sup>3</sup>

\*1: approximate figure \*2: 7/16 5:00 am ~ changed the pressure indicator for PCVs, Units 2 and 3

<Others>

- 4/10 ~ Clearance of outdoor rubbles by remote control to improve working conditions.
- 5/10 ~ Clearing of rubbles in and around Unit 3 reactor building etc using robots.
- 6/3 ~ Restoration works of port related facilities has been under operation.
- 7/12~ Started construction for installing steel pipe sheet pile against water leakage in the water intake channel.
- 6/7 ~ 6/20 Installation of support structure into the bottom of spent fuel pool of reactor building of Unit 4.
- 6/21 ~ Concrete filling and grout started.
- 6/28 ~ Main construction work for installing the cover for the reactor building of Unit 1 started.
- 7/15 Started pumps of regular residual heat removal seawater system (system B) of Unit 5 and started operation of Residual Heat Removal System.
- 7/18 ~ Installation work of temporary roof for the Unit 3 turbine building started.
- 7/16, 17, 21 ~ Under restoration work for 2 circuits of Yorunomiri Line

END