

Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (66th Release)

September 26, 2012

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of "Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) "(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and stored and treated amount in the Accumulated Water Storing Facility (including underpass area close to the High Temperature Incinerator Building), and other related data, as of September 25, are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)),

and stored and treated amount in the Accumulated Water Storing Facilities (including underpass area close to the High Temperature Incinerator Building), and other related data as of October 2, as shown in Attachment -2.

(2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities (including underpass areas close to the High Temperature Incinerator Building) for 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.

Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Storage and treatment of high level radioactive accumulated water (as of September 25, 2012)

Classification	
█	High level radioactive water
█	Treated water (saltwater)
█	Treated water (concentrated saltwater)
█	Treated water (freshwater)
█	Freshwater

	Storage volume *1	Change from last report	Storage capacity *2
Concentrated saltwater receiving tank	179,296m ³	+ 2,926m ³	188,900m ³
Freshwater receiving tank	21,751m ³	-14m ³	31,400m ³
Concentrated waste liquid storage tank	5,553m ³	-20m ³	9,500m ³

*1 The figures are just for reference when the water level of Desalination System and Evaporative concentration apparatus are not stable.
*2 Operational Upper Limit

	Chloride concentration
Before/After Desalination	1,200ppm / 10ppm (Sampled on 9/18)
Before/After Evaporative Concentration	6,900ppm / 2ppm (Sampled on 12/20)

	Storage volume	Change from last report	Storage volume *2
Waste liquid supply tank	1,000m ³	-49m ³	1,200m ³
SPT(B)	884m ³	-487m ³	3,100m ³

*2 Shows the operational limit.


Place of Sampling	Radioactivity density *3
Process Main Building	1.1E+05 Bq/cm ³ (Sampled on 6/19)
Exit of cesium adsorption apparatus	3.4E-01 Bq/cm ³ (Sampled on 6/19)
Exit of decontamination facility	-
High Temperature Incinerator Building	3.7E+04 Bq/cm ³ (Sampled on 9/18)
Exit of second cesium adsorption apparatus	4.4E-01 Bq/cm ³ (Sampled on 9/18)

*3 Data of Cs-137 are described above.

Nuclide	DF *4,5
I-131	- (-)
Cs-134	1.2E+05 (7.4E+04)
Cs-137	3.2E+05 (8.4E+04)

*4 Data sampled on June 19 (operations of cesium adsorption facility - decontamination facility)

*5 Data in parentheses are those sampled on September 18 (operation of the 2nd Cesium adsorption apparatus)



	Volume of water to be injected to Reactor (9/19 - 9/25)	Change from last report
Filtrate water	-	-
Treated water (freshwater)	3,192m ³	-
Cumulative treated water	236,834m ³	-

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (9/19-9/25)	Cumulative treated	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx.12,260m ³	-1,810m ³	OP.3,071	Approx.6,240m ³	Approx.454,980m ³	Sludge	597m ³	700m ³ *2
High Temperature Incinerator Building	Approx.4,040m ³	+ 60m ³	OP.2,764	*6	*6	Used vessels	442 *7	1,137 *8
Total	Approx.16,300m ³							

*2 Shows the operational limit.

*6 Including approx. 6,240m³ (cumulative treated volume: approx.293,480m³) of treated volume by the 2nd Cesium adsorption apparatus.

*7 Including 56 used vessels of 2nd Cesium adsorption apparatus.

*8 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.14,400m ³	+ 300m ³	OP.2,900
Unit 2	Approx.23,100m ³	-	OP.3,224
Unit 3	Approx.24,800m ³	+ 300m ³	OP.3,192
Unit 4	Approx.17,600m ³	+ 1,100m ³	OP.2,947
Total	Approx.79,900m ³		

Note:


- The previous update: September 18, 2012
- On September 19, water transfer from Unit 2 to Unit 3 Turbine Building was restarted. On September 22, water transfer from Unit 2 was stopped. On September 24, water transfer from Unit 2 to Unit 3 Turbine Building was restarted, and transfer is in progress.
- On September 24, water transfer from Unit 3 to the Process Main Building was restarted, and transfer is in progress.
- On September 18, water transfer from Unit 4 to the High Temperature Incinerator Building was switched to the Process Main Building. Since September 22, water transfer from Unit 4 has been under suspension.
- 2nd Cesium Adsorption Apparatus is under operation: Availability factor 74.3% (Projected: 75%)
- Since August 13, Cesium Adsorption Apparatus has been under suspension.
- On September 18, water transfer source of 2nd Cesium Adsorption Apparatus was switched from the High Temperature Incinerator Building to the Process Main Building. On September 24, water transfer source of 2nd Cesium Adsorption Apparatus was switched from the Process Main Building to the High Temperature Incinerator Building.
- Storage capacity of the concentrated saltwater receiving tank is increased by adding tanks.

Storage and treatment of high level radioactive accumulated water (October 2, 2012)

Classification	
█	High level radioactive water
█	Treated water (saltwater)
█	Treated water (concentrated saltwater)
█	Treated water (freshwater)
█	Freshwater

Storage volume		
	Change from last report	Storage capacity *1
Concentrated saltwater receiving tank	181,396m ³ + 2,100m ³	193,100m ³
Freshwater receiving tank	22,759m ³ + 1,008m ³	31,400m ³
Concentrated waste liquid storage tank	5,553m ³ -	9,500m ³

*1 Shows the operational limit.



Volume of water to be injected to Reactor (9/26 - 10/2)		Change from last report
Filtrate water	-	-
Treated water (freshwater)	3,192m ³	-
Cumulative treated water	240,026m ³	

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.14,200m ³	-200m ³	OP.3,130 (Unit 2 T/B)
Unit 2	Approx.22,500m ³	-600m ³	
Unit 3	Approx.24,600m ³	-200m ³	OP.3,174 (Unit 3 T/B)
Unit 4	Approx.19,200m ³	+ 1,600m ³	
Total	Approx.80,500m³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (9/26 - 10/2)	Cumulative treated	Waste produced		Change from last report	Storage capacity
						Sludge	Used vessels		
Process Main Building	Approx.11,180m ³	-1,080m ³	OP.2,741	Approx.6,300m ³ *2	Approx.461,280m ³ *2	597m ³	-	-	700m ³ *1
High Temperature Incinerator Building	Approx.4,670m ³	+ 630m ³	OP.3,284			454 *3	+ 12		1,137 *4
Total	Approx.15,850m³								

*1 Shows the operational limit.





*2 Including approx.420m³ (cumulative treated volume: approx.293,900m³) of treated volume by the 2nd Cesium adsorption apparatus.

*3 Including 60 used vessels of 2nd Cesium adsorption apparatus.

*4 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

- Note:
- Water transfer from Unit 2 to Unit 3 Turbine Building will be temporarily stopped.
 - Water transfer from Unit 3 to the Process Main Building will be stopped.
 - Water transfer from Unit 4 to the Process Main Building will be restarted, and will be stopped.
 - On September 25, operation of Cesium Adsorption Apparatus will be restarted. Availability Factor 70% (Projected)
 - Operation of 2nd Cesium Adsorption Apparatus is scheduled: Availability Factor 5% (Projected)
 - Since September 25, 2nd Cesium Adsorption Apparatus will be suspended in order to conduct the inspection.
 - Water transfer from Unit 1 Turbine Building to Unit 2 Turbine Building will be conducted.
 - Storage capacity of the concentrated saltwater receiving tank will be increased by adding tanks.

Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B



Note

- The treated water volume is assumed to be 900m³/d (Subject to change depending on the level of water accumulated in T/B).
- The accumulated water level in T/B is a simulation result in consideration of fluctuation of water level such as recent rainfall, inflow of groundwater, and etc.
- The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding area of Fukushima Daiichi Nuclear Power Station (August-October in the past 3 years)