

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	After transfer																
	Aug 26	Aug 27	Aug 28	Aug 29	Aug 30	Aug 31	Sep 1	Sep 2	Sep 3	Sep 4	Sep 5	Sep 6	Sep 7	Sep 8	Sep 9	Sep 10	Sep 11
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-134(Bq/cm³)

Sampling Location																	
	Aug 26	Aug 27	Aug 28	Aug 29	Aug 30	Aug 31	Sep 1	Sep 2	Sep 3	Sep 4	Sep 5	Sep 6	Sep 7	Sep 8	Sep 9	Sep 10	Sep 11
①	ND	ND	ND	ND	0.023	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-
⑦	0.12	0.12	0.13	0.16	0.15	0.14	0.13	0.15	0.14	0.14	0.2	0.18	0.15	0.17	0.18	0.19	0.16
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-137(Bq/cm³)

Sampling Location																	
	Aug 26	Aug 27	Aug 28	Aug 29	Aug 30	Aug 31	Sep 1	Sep 2	Sep 3	Sep 4	Sep 5	Sep 6	Sep 7	Sep 8	Sep 9	Sep 10	Sep 11
①	ND	ND	ND	ND	0.043	ND	ND	ND	ND	ND	0.023	ND	ND	ND	ND	ND	ND
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-
⑦	0.23	0.21	0.23	0.26	0.22	0.23	0.23	0.2	0.24	0.23	0.33	0.28	0.25	0.27	0.28	0.35	0.24
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.023	ND
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Sampling at ⑧ since May 30, 2011

* Sampling at ⑨ has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.01Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (September 11, 2012)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- ① Southeast of Unit 4 Turbine Building
- ② Northeast of the Process Main Building
- ③ Southeast of the Process Main Building
- ④ Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑥ Southwest Part of the On-site Bunker Building
- ⑦ West Side of the Incineration Workshop Building
- ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑨ Southeast Part of the On-site Bunker Building