

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	After transfer																			
	Sep 16	Sep 17	Sep 18	Sep 19	Sep 20	Sep 21	Sep 22	Sep 23	Sep 24	Sep 25	Sep 26	Sep 27	Sep 28	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-134(Bq/cm³)

Sampling Location																				
	Sep 16	Sep 17	Sep 18	Sep 19	Sep 20	Sep 21	Sep 22	Sep 23	Sep 24	Sep 25	Sep 26	Sep 27	Sep 28	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5
①	ND	ND	ND	ND	ND	ND														
②	ND	ND	ND	ND	ND	ND														
③	ND	ND	ND	ND	ND	ND														
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND														
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-
⑦	0.15	0.17	0.17	0.14	0.15	0.14	0.17	0.17	0.24	0.18	0.16	0.2	0.16	0.18	0.12	0.17	0.12	0.14	0.091	0.19
⑧	ND	ND	ND	0.018	ND	ND	ND	ND	ND	0.032										
⑨	ND	ND	ND	ND	ND	ND														

Cs-137(Bq/cm³)

Sampling Location																				
	Sep 16	Sep 17	Sep 18	Sep 19	Sep 20	Sep 21	Sep 22	Sep 23	Sep 24	Sep 25	Sep 26	Sep 27	Sep 28	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5
①	ND	ND	ND	ND	ND	ND														
②	ND	ND	ND	ND	ND	ND														
③	ND	ND	ND	ND	ND	ND														
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
⑤	ND	ND	ND	ND	ND	ND														
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-
⑦	0.23	0.28	0.24	0.24	0.25	0.24	0.27	0.24	0.38	0.32	0.24	0.31	0.24	0.27	0.2	0.28	0.16	0.22	0.14	0.27
⑧	ND	ND	ND	0.032	ND	ND	ND	ND	ND	ND	0.023	ND	ND	ND	ND	ND	ND	ND	0.04	0.051
⑨	ND	ND	ND	ND	ND	ND														

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Sampling at ⑧ since May 30, 2011

* Sampling at ⑨ has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.01Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (October 5, 2012)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>	
①	Southeast of Unit 4 Turbine Building
②	Northeast of the Process Main Building
③	Southeast of the Process Main Building
④	Southwest of the Process Main Building
⑤	South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
⑥	Southwest Part of the On-site Bunker Building
⑦	West Side of the Incineration Workshop Building
⑧	North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
⑨	Southeast Part of the On-site Bunker Building