

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	Nov 17	Nov 18	Nov 19	Nov 20	Nov 21	Nov 22	Nov 23	Nov 24	Nov 25	Nov 26	Nov 27	Nov 28	Nov 29	Nov 30	Dec 01	Dec 02	Dec 03	Dec 04	Dec 05			
①	ND	ND																				
②	ND	ND																				
③	ND	ND																				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	ND	ND																				
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-		
⑦	ND	ND																				
⑧	ND	ND																				
⑨	ND	ND																				

Cs-134(Bq/cm³)

Sampling Location	Nov 17	Nov 18	Nov 19	Nov 20	Nov 21	Nov 22	Nov 23	Nov 24	Nov 25	Nov 26	Nov 27	Nov 28	Nov 29	Nov 30	Dec 01	Dec 02	Dec 03	Dec 04	Dec 05			
①	ND	ND																				
②	ND	ND																				
③	ND	ND																				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	ND	ND																				
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-		
⑦	0.045	0.039	0.047	0.069	0.045	0.061	0.047	0.039	0.051	0.045	0.041	0.047	0.051	0.056	0.052	0.057	0.056	0.052	0.058			
⑧	0.015	0.02	0.017	ND	0.018	ND	ND	ND	0.013	0.02	0.015	0.018	ND									
⑨	ND	ND																				

Cs-137(Bq/cm³)

Sampling Location	Nov 17	Nov 18	Nov 19	Nov 20	Nov 21	Nov 22	Nov 23	Nov 24	Nov 25	Nov 26	Nov 27	Nov 28	Nov 29	Nov 30	Dec 01	Dec 02	Dec 03	Dec 04	Dec 05			
①	ND	ND																				
②	ND	ND																				
③	ND	ND																				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	0.022	ND	0.034	0.028	ND	ND	ND	ND	0.019	0.027	0.017	0.02	ND	0.03	ND	ND	0.017	ND	0.021			
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-		
⑦	0.13	0.11	0.11	0.12	0.1	0.15	0.1	0.12	0.099	0.13	0.1	0.11	0.11	0.11	0.12	0.14	0.12	0.12	0.13			
⑧	0.022	0.048	0.05	0.037	0.046	0.037	0.023	0.032	0.037	0.058	0.029	0.034	0.027	0.025	0.024	0.024	0.032	0.035	0.028			
⑨	ND	ND																				

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Sampling at ⑧ since May 30, 2011

* Sampling at ⑨ has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.01Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (December 5, 2013)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- ① Southeast of Unit 4 Turbine Building
- ② Northeast of the Process Main Building
- ③ Southeast of the Process Main Building
- ④ Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑥ Southwest Part of the On-site Bunker Building
- ⑦ West Side of the Incineration Workshop Building
- ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑨ Southeast Part of the On-site Bunker Building