

Gas Sampling Results of Unit 3 PCV Gas Control System Conducted at Fukushima Daiichi Nuclear Power Station

(Data summarized on September 25)

Place of Sampling	Exit of Unit 3 PCV Gas Control System			
Type of Sampling	Particulate Filter		Charcoal Filter	
Time of Sampling	Sep 3, 2014 9:09 AM - 9:19 AM		Sep 3, 2014 9:19 AM - 9:49 AM	
Detected Nuclides (Half-life)	Density of Sample (Bq/cm <sup>3</sup> )	Detection Limit Density (cm <sup>3</sup> )	Density of Sample (Bq/cm <sup>3</sup> )	Detection Limit Density (cm <sup>3</sup> )
I-131 (Approx. 8 days)	ND	1.1E-06	ND	5.9E-07
Cs-134 (Approx. 2 years)	ND	1.9E-06	ND	1.1E-06
Cs-137 (Approx. 30 years)	ND	2.9E-06	ND	1.8E-06

O.OE—O is the same as O.O x 10<sup>0</sup>

\* "ND" indicates that the measurement result is below the detection limit.

This sampling is intended for the nuclides analysis result of cesium and iodine.