

May 21, 2014

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####
①	ND																					
②	ND																					
③	ND																					
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
⑤	ND																					
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	-	ND	-	-	-	-	
⑦	ND																					
⑧	ND																					
⑨	ND																					

Cs-134(Bq/cm³)

Sampling Location	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####
①	ND																					
②	ND																					
③	ND																					
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
⑤	ND																					
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	-	ND	-	-	-	-	
⑦	0.031	0.033	0.028	0.027	0.02	0.033	0.056	0.024	0.042	0.019	0.02	0.028	0.028	0.028	0.025	0.019	0.025	-	-	-	-	
⑧	0.021	ND																				
⑨	ND																					

Cs-137(Bq/cm³)

Sampling Location	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####	#####
①	ND	0.024	ND	ND	-	-	-															
②	ND	-	-	-																		
③	ND	-	-	-																		
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
⑤	ND	-	-	-																		
⑥	-	ND	-	-	-	-	-	ND	-	-	-	-	-	-	-	-	ND	-	-	-	-	
⑦	0.079	0.097	0.056	0.076	0.05	0.093	0.13	0.069	0.1	0.071	0.079	0.075	0.078	0.099	0.056	0.08	0.066	-	-	-	-	
⑧	0.074	ND	-	-	-																	
⑨	ND	-	-	-																		

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Sampling at ⑧ since May 30, 2011

* Sampling at ⑨ has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (May 20, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- ① Southeast of Unit 4 Turbine Building
- ② Northeast of the Process Main Building
- ③ Southeast of the Process Main Building
- ④ Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑥ Southwest Part of the On-site Bunker Building
- ⑦ West Side of the Incineration Workshop Building
- ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑨ Southeast Part of the On-site Bunker Building